

**DDC MEETING MINUTES FOR THE MONTH OF MAY'2025, BISWANATH CHARIALI**

Subject	Minutes of the meeting of District Development Committee
Date & Time	30 <sup>th</sup> May, 11.00 AM
Venue	DC Office Conference Hall, BiswanathChariali
Participants	Annexure-1
Fund receipt & Utilisation	Annexure- A ( Received ) & B ( Not received)
Physical Progress	Annexure- C (for current Year) and Annexure –D for previous years.

The meeting was chaired by Sri Munindra Nath Ngatey(ACS),District Commissioner, Biswanath. At the very outset, the chair welcomed all the members present and the meeting was initiated with the discussion on the action points of the minutes of the last DDC meeting held on 28/03//2025.The discussions of the meeting are as follows:

**Category –A: - Department specific**

SI No.	Administrative Department	Scheme/ Project	Decision/ Acton to be taken.	Agency responsible & Timeline
1.	School Education		<ul style="list-style-type: none"> <li>As per the Standard Operating Procedure (SOP) for the safekeeping of wheelchairs, the District Commissioner inquired the Inspector of Schools, Biswanath(or the official present)regarding their status. The Inspector of Schools informed that 400 wheelchairs are currently under the safe custody of the respective Headmasters at their designated Polling Stations</li> </ul>	

		PM POSHAN	<ul style="list-style-type: none"> <li>The status of PM POSHAN as reported by DEEO is as follows:  <b>Behali Block:</b>  Enrolment=22673  Total Schools=616  <b>Biswanath Block:</b>  Enrolment=33986  Total Schools:392  <b>Chaiduar Block:</b>  Enrolment=31010  Total Schools=442</li> </ul>	DEEO
		APAAR	<ul style="list-style-type: none"> <li>The Department informed the house that 69.98% AAPAR Registration is completed out of which  In Biswanath Block=70.03%  Behali Block=64.13%  Chaiduar Block=74.03%</li> </ul>	
		Free Text Book	<ul style="list-style-type: none"> <li>The DEEO apprised that <b>from Ka Shreni to Class VIII:</b>  Total 231538 Text Books have been distributed in <b>Biswanath Block</b>  Total 215708 Text Books have been distributed in <b>Chaiduar Block</b>  Total 134118 Text Books have been distributed in <b>Behali Block.</b>  <b>From Class IX to Class X</b>  Total 82741 Text Books have been distributed in <b>Biswanath Block</b>  Total 86599 Text Books have been distributed in <b>Chaiduar Block</b>  Total 55804 Text Books have been distributed in <b>Behali Block.</b></li> </ul>	

		Students Uniform	<ul style="list-style-type: none"> <li>The department reported that all the students from Class 1 to Class 8 have received the Uniform.</li> </ul>	
		Sports and Physical Education Grants	<ul style="list-style-type: none"> <li>The DEEO informed that Sports &amp; Physical Education Grants to elementary schools is already released as Rs. 5000.00 for Lower Primary and Rs.10000.00 for Upper Primary and Rs 25000.00 for Secondary schools each year. Total Rs. 49 Lakhs for Lower Primary and 24 Lakhs for Secondary schools released for last financial year.</li> </ul>	
		Vidyanjali	<ul style="list-style-type: none"> <li>The department reported that total 1008 schools are registered in Vidyanjali Portal and total 759 Volunteers are registered. 95 activities are going on where 601 schools have been received Assets/Materials.</li> <li>The DEEO requested the entire member present in the Meeting to contribute something in his or her School to donate something.</li> </ul>	
		Others	<ul style="list-style-type: none"> <li>The ADC instructed to teach the students about how to take precautions during Flood by preparing Videos.</li> </ul>	
			<ul style="list-style-type: none"> <li>The ADS reported to the house that From 1<sup>st</sup> May to 10<sup>th</sup> May TOTAL ALLOCATION OF</li> </ul>	

2	Food, Civil supply & Consumer affairs	ANNA-SEWA DIN	<p>RICE = 35,148. 70 Qtls.(100%)  TOTAL LIFTING OF RICE= 35,148. 70 Qtls. (100%)  TOTAL ONLINE DISTRIBUTION OF RICE= 34,511.70 Qtls. (98.19 %)</p> <ul style="list-style-type: none"> <li>TOTAL ALLOCATION OF NFSA RICE:-  JUNE= 34,513.76 Qtls.  JULY = 35,139.70 Qtls.  AUGUST = 35,136.95 Qtls.</li> <li><b>TOTAL LIFTING OF NFSA RICE :-</b>  TIRE-1:- (FROM FCI/AFCSCCL TO GPSS )  100% COMPLETED for JUNE  TIRE-2:- (FROM GPSS TO FPS)  100 % COMPLETED for JUNE</li> </ul>	ADS, F&CS
		E-KYC	<ul style="list-style-type: none"> <li>In Biswanath district total 4,87,095 have been approved.</li> </ul>	
		Paddy Procurement	<ul style="list-style-type: none"> <li>The Assistant Director reported that the paddy procurement target stands at 6,000 MT in <b>Biswanath PPC</b> and achievement percentage is 105.10%,  In <b>Gohpur PPC</b> paddy procurement target stands at 6000 MT and achievement percentage is 87.42%  In Sootea PPC paddy procurement target stands at 3000 MT and achievement percentage is 179.77%.</li> </ul>	

Health & Family Welfare	Immunization and HBNC	<ul style="list-style-type: none"> <li>The JDHS apprised the house that for the FY 2024-25(April-March) Immunization done for 12433 out of 14600 the yearly target. The achievement percentage is 85.15%</li> <li>The department also informed that total HBNC (Home – Based Newborn Care) done for 879 out of 880 Penta 1 administrated, which is 100% .</li> </ul>
	U-WIN Portal And Wage compensation Scheme Registration	<ul style="list-style-type: none"> <li>The JDHS, Biswanath apprised the house as per the report for the month of May from U-WIN portal <b>Children vaccinated with Penta-1 is 760</b> <b>Children vaccinated with MR 1 is 782</b> <b>and</b> <b>Children vaccinated with MR 2 is 782</b></li> </ul>
		<ul style="list-style-type: none"> <li>The JDSS reported the Wage Compensation scheme Registration status 2025-26 (April) which is as follows 100% beneficiary resident certificate have been uploaded.</li> </ul>
ABDM (Ayushman Bharat Digital Mission)	<ul style="list-style-type: none"> <li>The Joint Director,DHS reported the following progress on ABDM <b>ABHA ID generation:</b> Till date total 356708 ABHA ID generated out of 711339 total population (i.e 50.14%) <b>Health Family Registration:</b> Till date total 344</li> </ul>	

			<p>Health Facility registered out of 344 total facility (i.e 100%)</p> <p><b>Health Professional Registration:</b> Till date total 589 Health Professional registered out of 580 total target (i.e 98.47%).</p>	
		Nikshya Mitra(Successful TB treatment)	<ul style="list-style-type: none"> <li>The Addl. District Commissioner once again requested all the HoDs to support TB patients.</li> </ul>	
4.	Social Welfare		<ul style="list-style-type: none"> <li>The DSWO reported that total 1839 mobile phones have been received for the Anganwadi Workers.</li> </ul>	
5	Metrology	No Ongoing schemes reported.		Inspector,LM
6	Labour		<ul style="list-style-type: none"> <li>The Labour Inspector apprised the house that from March/2025 to May/2025 total 2 nos of Child Labour rescued and FIR filled for them</li> </ul>	Labour Officer
		Nirman Sakhi Portal	<ul style="list-style-type: none"> <li>The department reported that total 514 nos of applications received in this</li> </ul>	

			portal.	
		e-Shram	<ul style="list-style-type: none"> <li>The Co District Commissioner, Behali instructed to share about this portal in social media page.</li> </ul>	
7	Sports	Khel Maharan 2.0	<ul style="list-style-type: none"> <li>The DSO apprised that 17 players are selected from State Level Khel Maharan 2.0 for the selection of Coaching Camp/Selection Trial to be held on Sarusajai Sports Complex,Guwahati from 2st July/2025 under three different discipline namely Football,Volleyball &amp; Road Cycling.</li> </ul>	DSO
8.	PWD( Roads) (Biswanath Division)	MMPPNA	<ul style="list-style-type: none"> <li>The AEE informed the house that 11 Nos of works out of 12 Nos of Projects have been completed under this scheme for the FY 2022-23. In Behali LAC, 5 projects have been completed out of total 6 Nos. In Biswanath LAC,5 projects have been completed out of total 6 Nos. The EE informed that the construction is delayed due to RCC Culvert work for the project namely 'Construction of road from (i) Mohekhati to Bokabil Road &amp; (ii) Metera village Road including routine maintenance for 4 (four) years'.</li> <li>The Department informed the house that for the FY 2023-24,construction is going on for 6 Nos of Projects</li> </ul>	EE, PWD Roads (Biswanath Division)

			<p>In Biswanath LAC:3 Nos of projects In Behali LAC:3 Nos of projects.</p> <ul style="list-style-type: none"> <li>The Chair directed AEE to take necessary steps to complete the work within the specified time.</li> </ul>	
		MMPNA	<ul style="list-style-type: none"> <li>The Department reported that there are 4 nos of projects for the year 2022-23 and 100% work under this Scheme have been completed</li> <li>The AEE apprised that there are 4 Nos of Projects for FY 2023-24 and 88% physical progress have been achieved.</li> </ul>	
		MMUPPNA	<ul style="list-style-type: none"> <li>The Department reported that there are 2 nos of projects of the year 2022-23 and 92% Physical progress(Total projects=2,Completed =1) have been achieved under this Scheme.For the FY 2023-24, 70% Physical Progress have been achieved(Total Projects=2,Completed =1) For the FY 2024-25,36% physical progress have been achieved.(Total Projects=4,Completed =NIL)</li> </ul>	
		PMGSY	<ul style="list-style-type: none"> <li>The AEE informed that only 5% Physical progress have been achieved under this scheme for the FY 2024-25.</li> </ul>	
		SOPDG		

			<ul style="list-style-type: none"> <li>The Department informed the house that only 53% Physical Progress have been achieved under this scheme for FY 2023-24. The Chair Expressed his concern about the slow progress and directed to complete the work as early as possible. The AEE apprised that 78% progress have been achieved for the FY 2024-25 under this scheme.</li> </ul>	
		RIDF	<ul style="list-style-type: none"> <li>The Chair directed to complete the on-going works (Total=6, Completed=2 and physical progress=77%) for the FY 2023-24 within the stipulated time.</li> </ul>	
		SOPD-ODS	<ul style="list-style-type: none"> <li>The Department reported that there are a total no of 5 ongoing project for the year 2023-24 and only 1 project completed and 75% Physical progress have been achieved.</li> </ul>	
		MMNPNA	<ul style="list-style-type: none"> <li>The AEE reported that under this scheme for the FY 2023-24, out of four projects 2 projects have been completed and others are still going on and achieved 84% target.</li> <li>The Chair directed to complete the work as soon as possible.</li> </ul>	
		Assam Resilient Rural Bridges Program (ARRBP) for the year 2023-	<ul style="list-style-type: none"> <li>The AEE apprised that only 44% Physical Progress have been achieved for the FY 2023-24 (Total Projects=10,</li> </ul>	

		24 (World Bank Funded)	Completed=10). The chair directed the EE to complete the work on time.	
		Other	<ul style="list-style-type: none"> <li>The Chair instructed to complete the delayed works of FY2021-2022, 2022-2023 and 2023-24 as early as possible</li> </ul>	
9	PWD ( Building)	Construction of Integrated D.C. office in Biswanath District, Assam	<ul style="list-style-type: none"> <li>The Executive Engineer (EE) reported that the project has achieved 66% physical progress. The Chair directed to complete the project by December/2025.</li> </ul>	EE, PWD (Bldg.), Biswanath is required to finish the outstanding work by the specified cut-off date.
		Construction of proposed District Sport Stadium complex at Biswanath Chariali under Biswanath LAC, Biswanath District of Assam under NIDA on Engineering, Procurement and Construction (EPC) Mode-1 Basis.	<ul style="list-style-type: none"> <li>The Department reported that the project has achieved 63% Physical Progress. The Chair expressed his dissatisfaction for the delay of the project and directed EE to take necessary steps to resolve the issues and to complete the work within the stipulated time.</li> </ul>	
		Construction of proposed new Medical College at Biswanath District, Assam.	<ul style="list-style-type: none"> <li>The EE informed the house that the project has achieved 78.12% physical progress. The Chair directed EE to complete the work by December/2025.</li> </ul>	
		Construction of	<ul style="list-style-type: none"> <li>The EE apprised that</li> </ul>	

		B.Ed. College at Village Gerubari, Mouza-Biswanath under Biswanath Revenue Circle, Biswanath District	the project has achieved 93% Physical Progress. The Chair directed to complete the 100% work as early as possible.	
		Establishment of Eri Spun Silk Mill at Borgang, Biswanath District.	<ul style="list-style-type: none"> <li>The Deptt. Reported that 99% Physical progress have been achieved</li> </ul>	
		Construction of Mahaprabhu Jagannath Community Hall Cum Skill Centre in 15 Nos of TE.	<ul style="list-style-type: none"> <li>The Chair expressed his dissatisfaction on 10% Physical Progress of Mahaprabhu Jagannath Community Hall Cum Skill Centre in Bholaguri TE.</li> <li>The EE apprised that Work in progress as per timeline on all skill centers except in Bholaguri T.E which has been put on hold due to an issue of land overlapping with Kanaklata University.</li> <li>The Chair directed Co District Commissioner, Gohpur to take necessary steps to resolve the issues immediately and to hand over the land to EE,PWD(Bldg) for early completion of work namely "Mahaprabhu Jagannath Community Hall Cum Skill Centre in Bholaguri TE".</li> </ul>	
10	Water Resource	NABARD RIDF XXIX	<ul style="list-style-type: none"> <li>The EE informed the house that under NABARD RIDF a scheme namely</li> </ul>	EE, WR

			<p>“Construction of flood wall to save Gohpur area from flood inundation of river Chatrang from Railway Line to NH-15 including extension of Madhya Chatrang.” is under progress. The progress of work till now is 95%.</p>	
		NIDA	<ul style="list-style-type: none"> <li>• The EE also apprised that under NIDA, there are 3 schemes going on. The names and progress are-</li> <li>• Anti-erosion measures to protect Forciati (Kumolia) on the right bank of river Brahmaputra.- Progress-95%</li> <li>• Construction of Sessa R/B embankment including strengthening of existing embankment (Phase-I) Progress-70%</li> <li>• Widening &amp; strengthening the Solengi R/B embankment with A/E measures to protect from flood devastation of river Solengi (Phase-I) Progress-97%</li> </ul>	
11	Irrigation	SOPD-SCSP	<ul style="list-style-type: none"> <li>• The EE apprised that there is one ongoing scheme under SOPD-SCSP for the FY 2024-25 and 18% physical progress have been achieved.</li> </ul>	EE, Irrigation
		SOPD-G	<ul style="list-style-type: none"> <li>• The EE informed that there is only one ongoing scheme under SOPD-G for the FY 2024-25 and 35% physical progress have been achieved.</li> </ul>	

		RIDF-XXX(NABARD)	<ul style="list-style-type: none"> <li>The department reported that there are 2 nos of ongoing works under RIDF-XXX(NABARD) and 100% physical progress have been achieved for the scheme namely "Construction of Solar powered MDTW I/S at Behali LAC (3 points) under RIDF-XXX (NABARD)" for the year 2023-24 60% physical progress have been achieved for the scheme namely "Renovation and improvement of Sakomatha FIS" under NABARD XXX</li> </ul>
		PMKSY	<ul style="list-style-type: none"> <li>The EE apprised that in Biswanath-Behali Division total 111 Tube Wells are functional out of total 125 Nos of Tube Wells under PMKSY Ph-I</li> <li>The EE also informed that under PMKSY Ph-II, in Biswanath-Behali Devision 115 Nos of tube wells are functioning out of 144 Tube Wells.</li> </ul>
		PM-KUSUM	<ul style="list-style-type: none"> <li>The Department reported that under this scheme 183 Nos of Schemes allotted to the district and 160 nos of farmers are registered in the portal.</li> </ul>
POWER		Revamped Distribution Sector Scheme	<ul style="list-style-type: none"> <li>The AGM, APDCL apprised the house under this scheme 2 Nos of works have been sanctioned for the current year and</li> </ul>

			100% works completed.	
		HVDS (High Voltage Distribution Scheme)	<ul style="list-style-type: none"> <li>The department reported that 3 nos of works have been sanctioned under this scheme in the current year and 2 nos of works have been completed.</li> </ul>	
		AIIB	<ul style="list-style-type: none"> <li>The AGM reported the progress of work of AIIB as follows:</li> <li>Tupia, 33/11 KV Sub-station, 33/11 KV Sub-station 100% Progress.</li> <li>Gingia, 33/11 KV Sub-station, Biswanath 55% Progress</li> <li>Burigang, 33/11 KV Sub-station, Biswanath 95% Progress</li> <li>Sonapur, 33/11 KV Sub-station (Alupara) 75% Progress</li> </ul>	
13.	Employment Exchange		<ul style="list-style-type: none"> <li>The Department apprised that 82047 Nos of candidates have been registered during the period of 2021-2025.</li> </ul>	
		(Pradhan mantra Internship Scheme)PMIS	<ul style="list-style-type: none"> <li>The department also informed that out of 31 Nos of opportunities 26 Nos of candidates have been registered.</li> </ul>	
14		PWSS(Piped Water Supply Scheme)	<ul style="list-style-type: none"> <li>The department reported that under this scheme total 561 Nos have been handed over and out of which 489 are functional.</li> </ul>	
		IHHL and ODF Plus Model Village	<ul style="list-style-type: none"> <li>The EE reported that total 87966 applications have been received and the achievement is 88.12%</li> </ul>	

	PHE		<ul style="list-style-type: none"> <li>The department informed that total 890 villages have been declared as ODF Plus Model Village and the achievement target is 66.63%.</li> </ul>	EE, PHE
15	Transport		<ul style="list-style-type: none"> <li>The department informed that the total revenue collected for the month of April/2025 is <b>1,95,55,859/-</b></li> </ul>	DTO
16	Fishery	PMMSY	<ul style="list-style-type: none"> <li>The DFDO, Biswanath reported that total 10 Nos of activities have been taken for the FY 2023-24 and 927 No.s of beneficiaries are selected by DLC .For the FY 2024-25 two nos of activities have been taken and 860 nos of beneficiaries are selected by DLC.</li> </ul>	DFDO, Fishery
		GAIS	<ul style="list-style-type: none"> <li>The DFDO reported that target of GAIS for Fishers is 3000 and achievement is 5880 till now.</li> </ul>	
		KCC	<ul style="list-style-type: none"> <li>The department informed the house that total submission of KCC is 35 out of which 5 rejected and 30 pending.</li> </ul>	
17	Sericulture	APART	<ul style="list-style-type: none"> <li>The Supt. of Sericulture apprised the house that 137 Nos of beneficiaries have been selected for FY 2020-21 and 103 Nos of beneficiaries have been selected for FY 2023-24.The department also informed that out of 240 Nos. beneficiary 14 Nos. are excluded</li> </ul>	Supt. of Sericulture

			due to non-planting of Kesseru plants as per the scheme	
		Others	<ul style="list-style-type: none"> <li>The Supt. of Sericulture apprised that maximum fields are laying without boundary and in response to that the CEO, Biswanath informed that the boundary walls are not permissible as per the Guideline.</li> </ul>	
18	Handloom and Textiles	Weavers Mudra Scheme	<ul style="list-style-type: none"> <li>The progress under this scheme as reported by the Asstt. Director is as follows: <ul style="list-style-type: none"> <li>Total proposals submitted:15</li> <li>Nos of Proposals sanctioned:2</li> <li>Nos of pending proposals at Bank:13</li> </ul> </li> </ul>	Asst. Director(H&T)
		SWANIRBHAR NAARI	<ul style="list-style-type: none"> <li>The DSCO reported that under this scheme <ul style="list-style-type: none"> <li>Total weavers registered:15145</li> <li>Total entrepreneurs registered:34</li> <li>Total traders registered:19</li> </ul> </li> <li>The DSCO also informed that the total fulam Gamocha procured in 3<sup>rd</sup> phase:17616 for an amount of Rs.31.21770 Lakh.</li> </ul>	
		Pradhan Mantri Suraksha BimaYojana (PMSBY)	<ul style="list-style-type: none"> <li>The Department reported that out of target of 4000, the achievement is 3413 under this Scheme</li> </ul>	

			and enrolment process is going on.	
		PMJJBY	<ul style="list-style-type: none"> <li>The appraised that out of target 300, the achievement is 1700.</li> </ul>	
		Other	<ul style="list-style-type: none"> <li><b>The Co District Commissioner, Behali instructed DSCO to submit the list of Entrepreneurs and Central Sector Schemes in the next DDC Meeting.</b></li> </ul>	
19	A.H & Veterinary	LHDCP	<ul style="list-style-type: none"> <li>The SDVO appraised the house that under this scheme 47.35% progress have been achieved.</li> </ul>	SDVO
		PPR-EP	<ul style="list-style-type: none"> <li>The department informed that under this scheme total vaccinated 13,400 and 17.71% progress have been achieved. The ADC instructed to take steps to boost up the work.</li> </ul>	
		Livestock Census	<ul style="list-style-type: none"> <li>The progress of Census as per the report is as follows: Total villages:960 Villages approved at DNO level=960 Census done=100%</li> </ul>	
		Others	<ul style="list-style-type: none"> <li>The SDVO appraised that they have taken all the measures to protect against flood.</li> </ul>	
20	DICC	PMEGP 2024-25 PMFME UNNATI Scheme CMAAA PM Vishwakarma	<ul style="list-style-type: none"> <li>The department informed that 30 Nos of Physical target achieved out of 30 Nos of allotted Physical target and the achievement is 100%. Under PMEGP Scheme.</li> </ul>	GM, DICC

			<ul style="list-style-type: none"> <li>The Department reported that out of 192 Nos of proposals forwarded to bank 67 Nos of proposals have been sanctioned under PMFME Scheme.</li> </ul>	
			<ul style="list-style-type: none"> <li>The department also informed that 2279 Nos of candidates were present in the interview out of total 2406 nos of candidates under CMAAA scheme.</li> </ul>	
			<ul style="list-style-type: none"> <li>The Department reported that the major issue of PM Vishwakarma pendency is <u>Domain experts</u> required for constituting the District Implementation Committee (DIC) are yet to be provided by the National Steering Committee of the Ministry of MSME, GOI.</li> </ul>	
21	Dairy Development	WebDCS and Milk Subsidy Portal	<ul style="list-style-type: none"> <li>The Deputy Director apprised that The WebDCS and Milk subsidy portal have been developed by NDDB.</li> <li>Application from 276 farmers have been received and registered on the WebDCS portal from 9(nine) independent Dairy Co-operative societies.</li> <li>A total of 19 eligible Dairy Co-operative societies are eligible to avail the benefit of the scheme.</li> </ul>	Deputy Director, Dairy development

		Assistance to Dairy Entrepreneur s for Establishment of Commercial Dairy Farm)	<ul style="list-style-type: none"> <li>The Deputy Director,Dairy Development also apprised that under assistance to DAIRY entrepreneur for establishment of commercial dairy farm, PUBERUN Dairy farm has been selected and govt assistance amounting to Rs 3167884/- have been disbursed to entrepreneurs account out of Rs.16488610/- project cost.</li> </ul>	
22	Cooperation	No ongoing schemes	<ul style="list-style-type: none"> <li></li> </ul>	
23	Agriculture	PM-KISAN	<ul style="list-style-type: none"> <li>The status of progress of PM-KISAN as reported by DAO is as follows:  <b>Total Farm Families: 101391</b>  <b>Farmers Registered (Nos.)</b>  68551  <b>Active farmers in Portal (Nos.)</b>  55586  <b>Eligible Farmers Seeded with Land Details (Nos.)</b>  44494  (80.04%)  <b>Eligible Farmers seeded with Land details and ABPS ready</b>  43211  (77.73%)  <b>Eligible Farmers with Land Details seeded, ABPS ready and Ekyc completed</b>  42358  (76.20%)</li> </ul>	DAO
		Farmers' Registry	<ul style="list-style-type: none"> <li>The achievement is 43.28% in Farmers' Registry</li> </ul>	

			under Agristack as informed by the Department.	
24	Soil Conservation	On-going Schemes	<ul style="list-style-type: none"> <li>The DSCO apprised that 3 new schemes proposed under RIDF-XXX and 1 under SDMF out of which 95% work have been completed for the Scheme namely "Balijan Anti-erosion Measure cum Land Development Project" under RIDF-XXX.</li> <li>The DSCO also informed that 8 Nos of Schemes have been proposed for FY 2025-26 on priority basis.</li> <li>The Co District Commissioner, Behali instructed DSCO to prepare SOP regarding Tea Garden Land and to submit it in the next DDC Meeting.</li> </ul>	District Soil Conservation Officer, Biswanath Chariali
25	Excise	No Ongoing Schemes		Supt. of Excise
26	Forest & Environment	No Ongoing schemes		DFO

The meeting ended with vote of thanks from the Chair.

Digitally signed by  
MUNINDRA NATH NGATEY  
Date: 06-06-2025 16:09:36  
District Commissioner

**Biswanath**

Dated B. Chariali, the June/2025

Memo No.95014

(A)

Copy by email for information and necessary action:

1. The Evaluation and Monitoring Division, T&D Department, Dispur
2. The Director, DCP, T&D Department, Dispur.
3. All the Sr.Most Secretaries of All Administrative Departments, Dispur.
4. The SDO (Civil), Gohpur.
5. All the District Heads of Administrative / Development Departments & DDC Members.
6. All the BDOs/ Circle Officers.
7. The Senior Development Officer,T & D Branch, Biswanath.
8. The Asstt.Development Officer,T & D Branch,Biswanath
9. The DIO NIC & District Website manager to upload the DDC minutes and confirm the same within 24 hours of approval of minutes.

**(e-signed)**  
**District Commissioner**  
**Biswanath**

**Monthly status of Fund receipt and utilization for the Month of May, Year 2025**

A. For Schemes: Fund received.

Annexure-A

(Rs. In Lakh)

Sl No	Admin. Dept.	Name of Scheme + (Implementation Agency)	PFMS Code&SLS Code	Category CS/CSS/ State/EAPetc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/ Others—as applicable		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilized till now Amount&(%inbracket)		Amount for which UCs are pending at the end of Previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Fishery	PMMSY, (Fishery Dept.)	ASBN0 00 00592	CSS	47.82465	5.31385	47.82465	5.31385	41.164308	4.573 812	41.164 308	4.573 812	98.87662	19.4778	2.1642	Nil	2.70	Nil	43.03812	
									45.7381 2											

\*will be provided by the HOD/ Concerned Agency. PFMS: Public Finance Management System ;SLS: State LinkedScheme –State Code.

*[Signature]*  
29/05/2025

**District Fishery Dev. Officer**  
Biswanath

## Annexure-B

**B. Schemes for which no funds are received by the District/Council:** For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry/Department website to know the list of Central schemes of current and previous years)

Sl.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Fishery	KCC	KCC is sanctioned & disbursed by concerned banks.	
2	Fishery	PM-MKSSY	Newly launched scheme	



**District Fishery Dev. Officer**  
**Biswanath**

Annexure-C

Physical Progress of Works under different Schemes/Programmes/Projects across Departments-  
Of Current Year


SL. No	Admin Dept.	Name of Scheme	Number of Works sanctioned in the Current Year	Progress of Current Year works/Services-Categories number of Works based on the stage of physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Fishery	PMMSY	2 Components			55%				Work order issued on 24 <sup>th</sup> May/25

*Handwritten signature and date: 29/05/2025*

District Fishery Dev. Officer  
Biswanath

**Physical Progress of Works under different Schemes/Programmes/Projects across Departments-  
Of Previous Years**

Sl. No.	Dept.	Name of Scheme (FY-2023-24)	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion- as on the last date of last Financial Year- Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year – Categories works base don the stage of physical progress						
				Less than 1Yr	>=1to <3Yrs	>=3to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not Started	
1	Fishery	Establish of fin fish hatchery under PMMSY	1							1					
2		New Pond Construction under PMMSY	58						57	1					
3		Rearing tank Construction under PMMSY	101						100	1					
4		Inputs for Fish Culture under PMMSY	58											58	
5		Three-wheeler with ice box	3						1						
6		Establishment of Mini Fish Feed Mill under PMMSY	1								1				
7		Pen Culture under PMMSY	1						1						
8		Boat & Nets under PMMSY	3						3						
9		Fingerlings Stocking in Wetland under PMMSY	1											6	
10		Livelihood Support to Fishermen under PMMSY	700						615						85

  
 (Abu Sufian)  
 District Fishery Dev. Officer,  
 Biswanath  
 Biswanath-

Monthly status of Fund receipt and utilization for the Month of May, 2025

## A. For Schemes: Funds received.

SL. No.	Admin. Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/ State/ EAP etc.	Opening balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council /Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilized- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of Previous year	Utilization Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	A.H. & Vety. Dept.	Activities (For programme management & Awareness) for FMD & LHDCP	9979	CS	-	-	-	-	-	-	Rs. 56,865 (vaccinators remuneration)	-	-	Rs. 56,865	-	-	-	-	-	-

\* = will be provided by the HOD / Concerned Agency. PFMS: Public Finance Management System; SLS: State Linked Scheme-State Code.

*Statil*  
Sub-Divisional A.H. & Vety. Officer  
Biswanath Charali

**Annexure-B**

**B. Schemes for which no funds are received by the District/ Council:** For (Please visit <https://www.indiabudget.gov.in/index.php>- and concerned Ministry / Department website to know the list of Central schemes of current and previous years)

S. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	-	-	-	-
2	-	-	-	-

**Annexure-C.**

**Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year**

S. No.	Admin. Dept.	Name of Scheme	Number of works sanctioned in the current Year	Progress of Current Year works / Services- Categories number of works based on the stage of physical progress						
				100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	A.H. & Vety.	Activities (For programme management & Awareness ) for FMD under LHDCP	Programme management	✓						
			Awareness	✓						
2										
3										

  
 Sub-Divisional A.H. & Vety. Officer  
 Biswanath Chariali

**Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years**

S. No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year-Categories works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categories works based on the stage of physical progress						
				Less than 1Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	A.H. & Vety.	<b>NLM</b> (Rural Backyard Sheep/Goat Dev Scheme (Phase I)	Nil	-	2 Yr	-	-	2 Yr	100%						
		Phase-II			2 Yr	-	-	2 Yr	93%						
		Awareness workshop and Introductory training to marginal farmers & youth of rural areas on Feed and Fodder Development	Nil		2 Yr	-	-	2 Yr	100%						
		Farmers' Training under Sub Component Training & Capacity Building	Nil		2 Yr	-	-	2 Yr	100%						
		Pilot Project for Field Trials of Moringa Cultivation in Assam for Fy-2020-21	Nil	✓	-	-	-	-	100%						
		Fodder Production from Individual Farmers Land for FY-2020-21			2 Yr	-	-	-	100%						

*Batal*  
Sub-Divisional A.H. & Vety. Officer  
Biswanath Chariali



GOVT. OF ASSAM

**DDC Fund Format as on 30 May, 2025**

**PWRD, Biswanath District Territorial Road Division,  
Biswanath Chariali**

**Name of LAC : Biswanath & Behali LAC**

**Name of District : Biswanath**

### Monthly status of Fund receipt and utilisation for the Month of MAY, Year 2025.

#### A. For Schemes: Funds received.

S. No	Admin Dept.	Name of Scheme (+Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/ EAP etc.	Opening Balance With CNA /SNA/Others- as applicable.		Opening Balance with the District/Council/ Others-- as applicable.		Current Year Allocation to District*		Fund received in the current Year		Total funds available for Scheme	Funds utilised- till now Amount & (% in bracket)		Amount for which UCs are pending at the end of previous year	Utilisation Certificate submitted against total available funds for the current year	Amount for which UCs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Central Share	State Share			Of Previous Year	Of Current Year	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1.	PWD Roads	RIDF		CS			Nil	Nil			0.00	0.00	N/A	4420.51	119.41	Nil		Nil	Nil	
		Mukhya Mantrir Unnato Pakipath Nirman Achani (MMUPN A) of SOPD-G		State			Nil	Nil	Nil	Nil	0.00	0.00	Nil		328.69	Nil		Nil	Nil	
		Mukhya Mantrir Pakipath Nirman Achani (MMPPN A)		State			Nil	Nil	Nil	Nil		0.00	Nil		2031.827	Nil		Nil	Nil	UC's will submitted after the completion of the projects
		Mukhya Mantrir Path Nabikaran Achani (MMPNA)		State			Nil	Nil	Nil	Nil		0.00	Nil		534.28	Nil		Nil	Nil	
		NAGARIA		State			Nil	Nil			0.0		Nil		218.7	Nil		Nil	Nil	
		SOPD-ODS		State			Nil	Nil			0.0		Nil		415.79	Nil		Nil	Nil	
		PMGSY		CS			Nil	Nil			0.0		Nil	1057.3		Nil		Nil	Nil	
		SOPD-G		State			Nil	Nil				0.00	Nil	Nil	4728.45	Nil		Nil	Nil	


*[Handwritten Signature]*  
29/5/2024

Executive Engineer, PWRD  
Biswanath District Territorial Road  
Division  
Biswanath Chariali

**Annexure-B**

**B. Schemes for which no funds are received by the District/ Council:** For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry / Department website to know the list of Central schemes of current and previous years)


S.No	Administrative Department	Scheme Name	Reasons	Remarks if any
1	PWD ROADS	Mukhya Mantrir Paki Path Nirman Achani	Bill Submitted	Fund received
		Mukhya Mantrir Path Nabikaran Achani	Bill Submitted	Fund received
		Mukhya Mantrir Unnato Paki Path Nirman Achani	Bill Submitted	Fund received
		SOPD-ODS and SOPD-G	Bill Submitted	Fund received
		PMGSY	Bill Submitted	Fund received
		RIDF	Bill Submitted	Fund received
		ARRBP	Bill Submitted	Fund received

  
Executive Engineer, PWRD  
Biswanath District Territorial Road Division  
Biswanath Chariali

## Annexure-C.

## Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Current Year

S.No	Admin. Dept.	Name of Scheme	Nature of Work (Civil work/Beneficiary/Others)	Number of Works/Beneficiaries/Others sanctioned in the current Year	Progress of Current Year works / Services- Categorise number of works based on the stage of physical progress						Remarks
					100 %	75-99%	50-74%	25-49%	1-25%	Not started	
1.	PWD Roads	1	MMPNA (Nobikoron)	4	0	4	1	0	0	0	
		2	MMPPNA (Nirman)	6	2	1	2	1	0	0	
		3	MMUPNA (Unnoto Pakipath)	5	0	2	0	2	1	0	
		4	MMNPPNA(Nagariya)	4	2	1	0	1	0	0	
		5	SOPD-ODS	5	0	3	1	1	0	0	
		6	RIDF	29	2	3	3	4	7	10	
		7	SOPD-G	9	3	4	0	0	2	0	
		8	PMGSY	3	0	0	0	0	3	0	
		9	ARRBP	10	0	3	1	2	4	0	

  
 Executive Engineer, PWRD  
 Biswanath District Territorial Road  
 Division

## Annexure-D

## Physical Progress of Works under different Schemes/ Programmes/Projects across Departments- of Previous Years

S.No	Admin. Dept.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion - as on the last date of last Financial Year- Categorise works based on the delay in completion.					Progress of Pending works of previous Years pending as on the last date of last Financial Year- Categorise works based on the stage of physical progress						Remarks		
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5	Tot al	100%	75-99%	50-74%	25-49%	1-25%	Not started			
1	PWD Road	1	SOPD-G	2		2			2	1	0	0	0	1			
		2	PMGSY	3	0	0			3	0	0	0	0	3			
		3	RIDF	6	5	1	0		6	2	2	2	0	0			
		4	MMPNA (Nobikoron)						4	4	0	0	0	0	0		
		5	MMPPNA (Nirman)						12	8	4	0	0	0	0		
		6	MMUPNA (Unnoto Pakipath)						2	1	1	0	0	0	0		


*[Signature]*  
29/15/2021

Executive Engineer, PWRD  
Biswanath District Territorial Road Division  
Biswanath Chariali

S.No.	Admin.Dept.	Name of Scheme(+ Implementation Agency)	PFMS Code & SLS Code	Category CS/CSS/State/EAP etc.	Opening Balance with CAN/SNA/Others-as applicable.		Opening Balance with the District/Council /Others-as applicable.		Current year Allocation to District		Fund received in the current year		Total Funds available for Scheme	Funds utilised till now Amount & (% in bracket)		Amount for which Ucs are pending at the end of previous year	Utilisation certificate submitted against total available funds for the current year	Amount for which Ucs are pending as on date.		Remarks
					Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share		Of previous year	Of current year					
1	Irrigation	Installation of Tubewell Scheme Under (PMKSY-HKCP) Access to Ground Water in Biswanath District (369 Pts.) 1. Biswanath LAC (100 Pts.) 2. Behali LAC (169 Pts.) 3. Gohpur LAC (100 Pts.)	PMKSY HKCP-	CS	350.89	-	-	-	-	-	-	-	-	350.89 (100%)	-	Nil	-	Nil	Nil	Completed
2	Irrigation	Solar Powered MDTW Scheme under SOPD for the year 2018-19 in Biswanath District (67 Pts.) 1. Biswanath LAC (10 Pts.) 2. Behali LAC (47 Pts.) 3. Gohpur LAC (10 Pts.)	SOPD	State	-	1252.662	-	-	-	-	-	-	-	-	1252.662/6 3%	Nil	-	Nil	Nil	On-going
3	Irrigation	MDTWS at No.4 Sootea GP (3 pts), Village- 1 No. Nalbari: All 3 points completed (NABARD), 2018-19	NABARD	State	-	4.486	-	-	-	-	-	-	-	-	4.486 (100%)	Nil	-	Nil	Nil	Completed
4	Irrigation	Solar Powered MDTW /S at Behali Block (4 Points) SOPD 17-18	SOPD	State	-	46.28903	-	-	-	-	-	-	-	-	43.28 (95%)	Nil	-	Nil	Nil	On-going
5	Irrigation	DTW /S with solar power at Baghmara Dev. Block (5 Pts) under RIDF-XXIV(NABARD) for the year 2018-19	NABARD	CS	31.07319	-	-	-	-	-	-	-	-	31.07319 (100%)	-	Nil	-	Nil	Nil	Completed

6	Irrigation	Solar Powered MDTW/IS at Dolapani Village (1 point) under RIDF-XXVII (NABARD) for the year 2021-22	NABARD	CS	25.652	-	-	-	-	-	-	-	-	-	-	-	25.652 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
7	Irrigation	Bharajuli FIS (NABARD 2018-19)	NABARD	CS	13.32351	-	-	-	-	-	-	-	-	-	-	-	13.32351 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
8	Irrigation	M&R to Moujuli FIS, 2021-22	M&R	State	8.8	-	-	-	-	-	-	-	-	-	-	-	8.80 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
9	Irrigation	M&R to Diring FIS, 2021-22	M&R	State	17.04	-	-	-	-	-	-	-	-	-	-	-	17.04 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
10	Irrigation	M&R to Ovatabeel LIS, 2021-22	M&R	State	3.92	-	-	-	-	-	-	-	-	-	-	-	3.92 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
11	Irrigation	M&R to Chalia Chapori Kawoimari LIS, 2021-22	M&R	State	5.99	-	-	-	-	-	-	-	-	-	-	-	5.99 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
12	Irrigation	Repairing of existing Departmental Building at Behali Sub-Division Office	DNA	State	3.38	-	-	-	-	-	-	-	-	-	-	-	3.38 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
13	Irrigation	Construction of Solar Powered MDTW 1/5 at village Borheti under RIDF-XXVIII (NABARD) for the year 2022-23	NABARD	CS	12.62	-	-	-	12.621	-	12.621	-	-	-	-	-	25.241 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
14	Irrigation	Electrical Power LIS (4 points) at Biswanath LAC under RIDF-XXVIII (NABARD) for the year 2022-23	NABARD	CS	46.28996	-	-	-	92.97636	-	148.41104	-	-	-	-	-	194.701 (66%)	-	Nil	-	Nil	Nil	Nil	Or-going
15	Irrigation	Construction of Solar Powered MDTW(2 points) at Behali LAC under RIDF-XXVIII (NABARD) for the year 2023-24	NABARD	CS	-	-	-	64.153	-	64.153	-	-	-	-	-	-	64.153 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
16	Irrigation	Installation of Solar and electrically operated Hybrid Tube-Well Scheme (2Nos of points) at Behali LAC under SOPD 2022-23.	SOPD	State	13.6705	-	-	-	-	-	-	-	-	-	-	-	13.6705 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
17	Irrigation	M&R to Kaurbeel LIS, 2022-23	M&R	State	4.48208	-	-	-	-	-	-	-	-	-	-	-	4.48208 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
18	Irrigation	M&R to Gingia FIS, 2022-23	M&R	State	1.95008	-	-	-	-	-	-	-	-	-	-	-	1.95008(100%)	-	Nil	-	Nil	Nil	Nil	Completed
19	Irrigation	M&R to New Ghiladhari LIS (2 points), 2022-23	M&R	State	6.74839	-	-	-	-	-	-	-	-	-	-	-	6.74839 (100%)	-	Nil	-	Nil	Nil	Nil	Completed
20	Irrigation	Const. of Solar Powered MDTW/IS at Biswanath LAC (4 points) under RIDF-XXIX (NABARD) for the year 2023-24	NABARD	CS	127.437	-	-	-	-	-	-	-	-	-	-	-	127.437 (88%)	-	Nil	-	Nil	Nil	Nil	Completed
21	Irrigation	M&R to Behali FIS for the year 2021-22	M&R	SS	-	-	-	-	-	-	-	-	-	-	-	-	-	-	5.75676	-	Nil	Nil	Nil	Completed


22	Irrigation	Installation of Solar and electrically operated Hybrid Tube-Well Scheme (10 Nos of points) at Biswanath LAC under SOPD-G-2022-23.	SOPD	State		34.43628													34.43628 (100%)																				Completed
23	Irrigation	Improvement of Panlharal DTWS under SOPD-G	SOPD	State		3.84855													3.84855 (100%)																			Completed	
24	Irrigation	M&R to Ajabasuti US (2 Pts) for the year 2022-23	SOPD	State		6.29936													6.29936 (100%)																			Completed	
25	Irrigation	Construction of Solar Powered MDTW (3 Points) at Behali LAC under RIDF - XXX (NABARD) for the year 2024-25.	NABARD	LS		60.64626													60.64626 (59%)																		On-going		
26	Irrigation	Improvement of Gollia DTW I/S	SOPD-G	SS		3.95402													3.95402 (100%)																		Completed		
27	Irrigation	Renovation and improvement of Sakomatha FIS under NABARD XXX	NABARD	LS		90.86161													90.86161 (28%)																		On-going		
28	Irrigation	Construction of Solar Powered MDTW at Village Khatal under RIDF-XXVIII (NABARD) for the year 2022-23	NABARD	LS		25.18600													25.186 (88%)																		On-going		
29	Irrigation	Powered MDTW at Village Gereki under RIDF-XXVIII (NABARD) for the year 2022-23	NABARD	LS		25.23100													25.231 (88%)																		On-going		
30	Irrigation	Electrical Powered US (4 Points) at Biswanath LAC under RIDFXXVIII(NABARD) for the year 2022-23	NABARD	LS		82.46000													82.46 (30%)																		On-going		

  
 Executive Engineer  
 Biswanath Behali Division (Irrigation)  
 Biswanath, Assam

**ANNEXURE-B**

**B. Schemes for which no funds are received by the District/ Council: For (Please visit <https://www.indiabudget.gov.in/index.php> and concerned Ministry /Department website to know the list of Central schemes of current and previous years)**

Sl.No.	Administrative Department	Scheme Name	Reasons	Remarks if any
		Nil		

  
Executive Engineer  
Biswanath Behall Division (Irrigation)  
Biswanath, Assam

**Physical Progress of Works under different Schemes/Programmes/Projects across Departments of  
Current Year 2024-25**

S.No.	Admin.Dept.	Name of Scheme	Number of works sanctioned in the current year	Progress of current year works/Services-Categorise number of works based on the stage of physical progress							Remarks
				100%	75-99%	50-74%	25-49%	1-25%	Not started		
1	Irrigation	Construction of Solar powered MDTW /IS at Behall LAC (3 points) under RIDF-XXX (NABARD) for the year 2023-24	1	100%						Completed	
2	Irrigation	Renovation and improvement of Sakomatha FIS under NABARD XXX	1			60%				On-going	
3	Irrigation	Repairing of Behall area 5 points (Gingla 7 points)	1		80%					On-going	
4	Irrigation	Repairing of Behall Development block (5 points)	1	100%						Completed	
5	Irrigation	Repairing of Baghmara Development block (5 points)	1	100%						Completed	
6	Irrigation	Repairing of Kenduguri DTWS	1	100%						Completed	
7	Irrigation	Repairing of Panitharal DTWS	1	100%						Completed	
8	Irrigation	Repairing of Lethugaon DTWS	1	100%				18%		On-going	
9	Irrigation	Installation of MDTW Scheme 6 points at Behall LAC under SOPD-SCSP for the year 2024-25)	1					35%		On-going	
10	Irrigation	Installation of Solar Shallow Tube-well (5points) Scheme Biswanath LAC at Village/Ward (LB Road, Bortheti, Charajonia, Barnunipathar) in Biswanath District under SOPD-G for the year 2024-25	1								



Executive Engineer  
Biswanath Behall Division (Irrigation)  
Biswanath, Assam

**Physical Progress of Works under different Schemes/ Programmes/ Projects across Departments of  
Previous Years**

S.No.	Admin. Dept.	Name of Scheme	Total number of works pending as on the last date of previous financial year	Number of years delayed for completion on the last date of last Financial year- Categorise works based on the delay in completion					Progress of Pending works of previous year pending as on the last date of last Financial year- Categorise works based on the stage of physical progress.						
				Less than 1 Yr.	>=1 to < 3 Yrs.	>=3 to < 5 Yrs.	>=5 Yrs.	Total	100%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Irrigation	Solar Powered MDTW I/S at Behali Block (4 Points) under SOPD 2017-18	1				1	1	100%						
2	Irrigation	Solar Powered MDTW I/S at Baghamora Block (6 Points) under SOPD 2017-18	1				1	1			55%				
3	Irrigation	Solar Powered MDTW Scheme under SOPD for the year 2018-19 in Biswanath District (67 Pts) 1. Biswanath LAC (10 Pts.) 2. Behali LAC (47 Pts.) 3. Gohpur LAC (10 Pts.)	1			1		1		98%					

Sl. No.	Activity/Dept.	Name of Scheme	Financial Year Budget Spent on the date bearing the total number of works	In Disbursement					Budget									
				Jan	Apr	Jul	Total	100%	75-90%	50-75%	25-50%	1-25%	Utilized					
1	Initiation	SOBID 2013-18 Spec. (a) Police under MOTW (A) at Gopalji Sole. Gopalji	1			1	1	100%	100%									
2	Initiation	SOJA-18 Police) under SOBID Gopalji at Block (a) MOTW (A) at Sole. Gopalji	1			1	1	100%										
3	Initiation	SOJA-18 Police) under SOBID Gopalji at Block (a) MOTW (A) at Sole. Gopalji	1			1	1	100%										

Physical Progress of Works under different schemes/programmes/projects across Department of  
Previous Years



8	Irrigation	Construction of Solar Powered MDTW at village Khatuwal (1 Point) under RIDF(NABARD) for the year 2022-23	1	1						1	100%							
9	Irrigation	Construction of Solar Powered MDTW at village Borbheti (1 Point) under RIDF(NABARD) for the year 2022-23	1	1						1	100%							
10	Irrigation	Construction of Solar Powered MDTW i/s at Biswanath LAC (4Points) under Nabard 2023-24 NABARD 2023-24	1	1						1	100%							
11	Irrigation	Construction of Solar Powered MDTW i/s at Behali LAC (2Points) under Nabard 2023-24 (RIDE XXIX)	1	1						1	100%							
12	Irrigation	Construction of Solar Powered MDTW i/s at Biswanath LAC (4Points) under Nabard 2023-24 NABARD 2023-24	1	1						1	100%							



Executive Engineer  
Biswanath Behali Division (Irrigation)  
Biswanath, Assam

Date: 30/05/2025

Venue: Conference Hall, O/o the District Commissioner, B. Chariali

SI No	Name/Designation	Phone Number	Signature
1	District Commissioner, Biswanath		
2	Chief Executive Officer, Biswanath Zilla Parishad	7002917153	
3	Co-District Commissioner, Behali		
4	Co-District Commissioner, Gohpur		
5	Addl. District Commissioner, Biswanath	7002644939	
6	Addl. District Commissioner, Biswanath		
7	Dr. Jagu Ch. Bera Jt. Secy, Panchayat	94350821796	
8	Biswanath Das, DFO S.E.D.	9864510807	
9	Banswar Das, BAO, Biswanath	8720947456	
10	Nabachoop Kallik. Asst. Director, Handloom & Textiles	7399506930	
11	Biswanath Das, Asst. Director FPD & CA	9854525036	
12	Ashiraj K. Tanti D.S.E.O.	8473834850	
13	Ratan Ch. Mochhary P.W.D. Building Executive Engr.	7886447625	
14	Dr. Durga Kattel S.D.V.O.	8638428690	
15	Prafulla Das.	6000415169	
16	Moksed Ali Ahmad Supdt. of Sainikchakra	9707935246	
17	Divyashree Sainik, Programme Officer, Panchayat	9678120824	
18	Ritupaban Bora	9456505495	

**ATTENDANCE SHEET**

**District Development Committee meeting**

Date: 30/05/2025

Venue: Conference Hall, O/o the District Commissioner, B. Chariali

Sl No	Name/Designation	Phone Number	Signature
1	District Commissioner, Biswanath		
2	Chief Executive Officer, Biswanath Zilla Parishad	7002917153	
3	Co-District Commissioner, Behali		
4	Co-District Commissioner, Gohpur		
5	Addl. District Commissioner, Biswanath	7002644939	
6	Addl. District Commissioner, Biswanath		
7	Dr. Jyoti Ch. Bera Joint Secy. Panchayat	94350821796	
8	Biswa Jothi Das, DFO S.D.O.	9864510807	
9	Banaswasi Ben. D.A.O, Biswanath	8720947456	
10	Nabardweep Kalita, Asst Director Hordling & Technol.	7399506930	
11	Bijaya Ch. Bera, Asst. Director FPD & CA	9854525036	
12	Ashiraj K. Tanti, D.D.E.O.	8473834850	
13	Ratan Ch. Mochhary, P.W. D. Building Executive Engr.	788447625	
14	Dr. Devesh Kalita S.D.V.O.	8638428690	
15	Prafulla Das.	6000415169	
16	Moksh Ti Smed, Supd of Sericulture	9707935246	
17	Divyashree Saha, Programme Officer, Prisoat	9678120824	
18	Ritu Baban Bora	9456505495	

19	Jahnabi Barah, LI, Biswanath	9101477633	<u>24</u> 30/05
20	Maneewa Das. Dy. Supt. of Engrs.	8876490341	Me.
21	Manim Hogue Choudhury DSWO, Biswanath	9435536629	<del>Me</del>
22	Paragyaoti Sarker SPM (NHM)	9435563060	<del>Me</del>
23	Kamala Devi AEE GBRSD	9365822704	L
24	Pratibha Borah Asst. PWR	9706371016	<del>Me</del>
25	Aku Subhan, DFDO	6002044156	<del>Me</del>
26	Ganesh Barah, SDFDO, Biswanath	9859556707	<del>Me</del>
27	Aishik Debn, GM(IE) DI&CE	8638932289.	<del>Me</del>
28	Hemanta K. Borah	9864658473	<del>Me</del>
29	Smiti Neog, JE (PWD)	6000931519	<del>Me</del>
30	Anjan Baruah SS. JE	7002437173	<del>Me</del>
31	Syander Das, MM	863815740	<del>Me</del>
32	Dushara Das, Asst BDO, Soules Dev. Block.	9859944743	<del>Me</del>
33	Habesh Ahmed, Asstl. Engineer, PWD(IE)	7002080004	<del>Me</del>
34	Employment Exchange Manning & Harshu Sr. Asst	6001921412	<del>Me</del>
35	Rong Borg Terang, EE, Brign	9085705131	<del>Me</del>
36	Manish Hazarika	9435501387	<del>Me</del>
37	Chandra Kumar Sakmah AEE, PWRD, Biswanath	9957451836	<del>Me</del> 30/05/25
38	Jantanu Gossai DPM, KRLM	8811087942	<del>Me</del> 3-5-25
39	Sandeep Deborath LDM Biswanath	70028-10416	<del>Me</del>

40	Shantamu Barman	9678915397	30/05/25
41	Jyotirmay Sankar Chakraborty D.SCO. Sait Conservation Deptt.	94350-46259	30/05/25
42	Dr. Nripen Saini DTO, NTEP	9435006951	30/05/25
43	Pooja Kumar, EO, GIMB	9971943240	30/05/25
44	Kanu Choudhury SDO T&D	6901934541	30/05/25
45	Prabesh Kr Mili EO, BCMB	8879519842	30/05/25
46	MD. MOY HUSSAIN, EE (DHE)	94351-28750	30/05/25
47	Dikshit Das, Asstt. Comm.	8486262938	30/05/25
48	Animesh Barua, AE PWD (hohipur)	7896102432	30/05/25
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			